



## Fall/Winter 2018/2019 Work Schedule for House #37

*Please note: All dates and jobs are subject to change,  
due to weather or sub-contractor scheduling issues.*

**611 S. Montgomery, Sherman, TX  
Work Day Hours: 8:00 a.m. - 3:00 p.m.**

Work Day & Date	Scheduled Work <b>(subject to change)</b> <i>Updated 1/28/2019</i>	Volunteers Providing Lunch	# of Workers Needed	Volunteer Group
Wed, 10/10	Build headers, inventory/clean tool trailer, & cage		8	Core
Sat, 10/13	Outline (string) foundation		8	Core
Wed, 11/14	Mark slab		8	Core
Thur, 11/15	Cut plates		8	Core
Sat, 11/17	Start framing of exterior walls, install cap plates, bracing, & OSB		12	
<b>11/18 - 11/23</b>	<b>Happy Thanksgiving!</b>		0	
Sat, 11/24	Complete framing of front porch, cap plates, & OSB		12	
Wed, 11/28	Prep & install trusses		11	Janet T.
Fri, 11/30	Square Foot Club, 8:30 a.m.		3	
Sat, 12/1	Complete trusses, fly rafters, & set up for Hugs		12	
Wed, 12/5	Install Hugs, porch trusses, gable sheathing, fascia & start interior walls		11	Janet T.
Wed, 12/12	Start decking, house wrap installed, & continue framing interior walls		0	Cigna, Janet T.
Wed, 12/19	Complete roof decking, porch hip, & framing of interior walls		0	Cigna
Thur, 12/20	Install house wrap, window tape, windows, & doors		8	Core
Sat, 12/22	Prep for siding & install soffit		12	
<b>12/23 - 12/26</b>	<b>Merry Christmas!</b>		0	
Sat, 12/29	Install exterior siding, & finish framing interior walls		12	
<b>12/30 - 12/31</b>	<b>Happy New Year!</b>		0	
Sat, 1/5	Install exterior siding		12	
Wed, 1/9	Install exterior siding		12	
Thur, 1/10	Install exterior siding		8	Core
Sat, 1/12	Install exterior siding		12	
Wed, 1/16	Complete siding		12	
Thur, 1/17	Install metal trim, caulk/paint & site clean up for insulation		8	Core
Wed, 1/30	Pre-Build storage building & paint trim		0	Anthem
Sat, 2/2	Hang drywall		0	Lone Star Family
Wed, 2/6	Hang drywall		12	
Thur, 2/7	Hang drywall		8	Core
Sat, 2/9	Complete drywall, site clean up - prep for tape & bed		0	Lone Star Family
Wed, 2/13	Prime interior walls		12	
Thur, 2/14	Paint interior walls, install shelving, & paint shed (if weather permits)		8	Core
Sat, 2/16	Hang doors & install baseboards		0	Sherman High School
Wed, 2/20	Caulk, putty, & paint		12	
Thur, 2/21	Install cabinets, scrap floors, & window stools		8	Core
Sat, 2/23	Build shelves in closet/pantry, paint doors, & dirt work		12	
Wed, 2/27	Complete dirt work & lay sod		12	
Thur, 2/28	Install, caulk, & paint shoe molding		8	Core
Sat, 3/2	Touch up paint, clean windows, install screens, & appliances		12	