

## Construction Schedule for Carla Cooks' house 801 E. Maple Row, Denison

**Please note: All dates and jobs are subject to change,  
due to weather, sub-contractor scheduling, and inspections**

**To volunteer, please contact  
info@graysonhabitat.org or call the office at 903-893-0009.**

Work day and date	Scheduled work (subject to change) <b>Updated every Monday Last Updated 3/15/2021</b>	Volunteer group committed
<b>Sat, Feb 6</b>	Wall raising, exterior framing	Fastenal
<b>Wed, Feb 10</b>	Framing	
Fri, Feb 12	Weather—work day cancelled	
<b>Wed, Feb 17</b>	Weather –work day cancelled	
<b>Fri, Feb 19</b>	Weather – work day cancelled	
Sat, Feb 20	Weather – work day cancelled	
<b>Wed, Feb 24</b>	Frame interior walls	
Fri, Feb 26	Complete framing	
<b>Sat, Feb 27</b>	OSB, sheathing, house wrap	
Wed, Mar 3	801 E. Maple Row or 602 E. Brockett—check with office	
<b>Fri, Mar 5</b>	Unload and mark trusses	
Sat, Mar 6	Start trusses	
<b>Wed, Mar 10</b>	Install trusses	
Fri, Mar 12	Install sub-fascia, barge rafters	
<b>Sat, Mar 13</b>	Start Roof sheathing	
<b>Wed, Mar 17</b>	Roof sheathing	
<b>Fri, Mar 19</b>	Roof sheathing	
<b>Sat, Mar 20</b>	Roof sheathing, exterior doors	
Wed, Mar 24	fascia, soffit	Greater TX Association of Realtors
<b>Fri, Mar 26</b>	Install windows, exterior trim	
Sat, Mar 27	Install windows, exterior trim	
<b>Wed, Mar 31</b>	Sub-contractors; work at diff. site	
Fri, Apr 2	Install exterior siding, trim	
<b>Sat, Apr 3</b>	Install exterior siding, trim	
Mon, Apr 5	City inspection	
Wed, Apr 7	Caulk exterior; foam and caulk interior; insulate walls	
<b>Fri, Apr 9</b>	City inspection; work at diff. site	
Sat, Apr 10	Paint exterior	Knights of Columbus
<b>Wed, Apr 14</b>	Paint exterior, install drywall	
Fri, Apr 16	Install drywall	
Sat, Apr 17	Install drywall	

<b>Mon, Apr 19</b>	Sub-contractor- TFT	
Wed, Apr 21	Paint interior walls	
<b>Fri, Apr 23</b>	Install doors, trim	
Sat, Apr 24	Install doors, trim	
Wed, Apr 28	Paint interior	
Fri, Apr 30	Paint interior	
Sat, May 1	Paint interior	
Wed, May 5	Install cabinets and shelves	
Fri, May 7	Install cabinets and shelves	
Sat, May 8	Flooring (subs), shoe mold	
Wed, May 12	Flooring (subs), shoe mold	
Fri, May 14	Touch up interior, exterior; install appliances	
Sat, May 15	Touch up interior, exterior; install appliances	
Mon, May 17	Energy inspection	
Wed, May 19	Install sod	Greater TX Association of Realtors
Fri, May 21	Final inspection	